



Page 4 — Commissioning & Site Acceptance

Document: Installation & Wiring Notes (Tender / Site Use) Applicable Systems: AC LED / Solar Street Light / Smart Controller (select)

Project / Site: _____ Pack Rev: ____ Date: ____
Prepared by: _____

4.1 Commissioning Quick Guide (Controller / Dimming Profile)

A) Pre-Power Checks (Before Energizing)

- ☐ Confirm correct model / revision pack matches BOQ
- ☐ Verify wiring polarity and terminal tightness (per installer practice)
- ☐ Confirm cable gland / sealing installed correctly (no pinched jacket)
- ☐ Confirm grounding connection is present where required
- ☐ Confirm SPD (if used) is installed and indicator shows normal

Notes: Any visible damage or missing seals must be corrected before power-on.

B) Power-On & Basic Function Test

- ☐ Power on circuit / system
 - ☐ Luminaire turns on as expected (manual override or default behavior)
 - ☐ Verify dimming input behavior (0-10V / DALI / PWM as applicable)
 - ☐ Verify photocell / time-control behavior (if applicable)
- Record: Power on time: ____:____ Initial mode observed: _____

C) Smart Controller Setup (If Applicable)

- ☐ Set device ID / luminaire ID mapping (label matches platform)
- ☐ Set time (RTC) / timezone (or confirm auto-sync)
- ☐ Apply dimming profile (e.g., 100% 18:00-22:00; 50% 22:00-05:00; 100% 05:00-06:00)
- ☐ Confirm sensor inputs (motion / ambient) respond correctly
- ☐ Confirm network join (NB-IoT / 4G / LoRa) and first data report received
- ☐ Confirm fail-safe behavior (fallback schedule if network lost)

Record: Controller SN/ID: _____ Network status: ☐ Online ☐ Pending ☐ Offline
Profile name / version: _____ First report timestamp: _____

D) Handover (Commissioning Output)

- ☐ Screenshot or export of applied dimming profile
- ☐ List of controller IDs and pole locations (or map pin list)
- ☐ Any deviations / issues and corrective actions

4.2 Site Acceptance Checklist — What to Verify

Acceptance shall comply with the project specification and local electrical code. Record evidence for each item (photo, instrument reading, platform screenshot).

Electrical Safety & Continuity

Insulation Resistance Test

Method: insulation tester (megger) per site practice

Acceptance: meets project / local code requirement

Evidence: reading ____ MΩ @ ____ V, test points _____

Result: ☐ Pass ☐ Fail Notes: _____

Earth Continuity / Ground Bond

Method: continuity test between grounding point and earth path

Acceptance: continuous bond, per local code

Evidence: reading ____ Ω Result: ☐ Pass ☐ Fail Notes: _____

Polarity / Wiring Verification

Method: check L/N/PE or DC polarity as applicable

Acceptance: correct polarity and correct terminal assignment

Evidence: photo + checklist Result: ☐ Pass ☐ Fail

Functional & Control Checks

Functional Test (ON/OFF + Dimming)

Method: manual override / controller command

Acceptance: responds correctly, no flicker, stable operation

Evidence: video/photo + timestamp Result: ☐ Pass ☐ Fail

Control System Verification (If Applicable)

Method: platform shows device online + command response

Acceptance: device reachable, profile applied, telemetry received

Evidence: platform screenshot Result: ☐ Pass ☐ Fail

Surge Protection & Sealing

SPD Indicator / Installation (If Applicable)

Method: visual indicator + wiring check

Acceptance: indicator normal, correct wiring, shortest practical earth lead

Evidence: photo of SPD + indicator Result: ☐ Pass ☐ Fail

Sealing / IP Integrity (Visual Check)

Method: inspect gaskets, glands, unused holes plugged, drip loop where needed

Acceptance: no gaps, no damaged seals, cable jacket intact

Evidence: close-up photos Result: ☐ Pass ☐ Fail

Labeling & Documentation

Labeling / Traceability

Method: verify label present and readable (model / SN / controller ID)

Acceptance: matches commissioning records and BOQ mapping

Evidence: label photo + record sheet Result: ☐ Pass ☐ Fail

As-Built Record Completeness

Method: check pole/location list, controller mapping, profile export

Acceptance: complete and signed

Evidence: signed checklist + attachments Result: ☐ Pass ☐ Fail

Sign-off

Installer: _____ Date: ____ / ____ / ____

Supervisor / EPC: _____ Date: ____ / ____ / ____

Client / Consultant (if required): _____

Date: ____ / ____ / ____